
# Nine Springs Liquid Processing Improvements-Phase I Acceptance of the Work January 13, 2022



#### **Liquid Processing Improvements**

- Effectively manage future peak flows
  - Prevent in-plant overflows
  - Improve peak flow treatment
  - Minimize process disruption during peak flow events
- Improve liquid processing reliability
  - Replace or rehabilitate critical infrastructure

#### Schedule

18 months of construction Notice to Proceed

- November 27, 2019Substantial Completion
- Original: April 30, 2021
- Extended date met: June 30, 2021

Ready for Final Payment

- Original: June 30, 2021
- Extended date met: November 30, 2021

UV Disinfection ready for service for 2021 season



Madison Metropolitan Sewerage District

### Budget

#### Construction Contract:

Original=\$12,895,000

65 Change Orders


\$382,882 (+2.97%)

Final= \$13,277,882

**Total Project**:

Budget \$16,818,000

Final= \$16,129,000\*




#### Hydraulic and Process Improvements

- Improvements to existing plant to better utilize hydraulic capacity and enhance peak flow process performance
  - Biological Contact Process
  - West Plant Mixed Liquor Channels
  - Plant 2 RAS control and measurement
  - Plant 1 Final Clarifier Effluent Conveyance
  - Effluent Diversion Structure
  - Lagoon Pumping Station



### Hydraulic and Process Improvements



### **Biological Contact Process**








### West Plant Mixed Liquor Channels











#### **Effluent Diversion Structures**







# **Lagoon Pump Station**










Madison Metropolitan Sewerage District

#### Reliability Improvements

- Replace or rehabilitate critical treatment plant infrastructure
  - UV Disinfection
  - Electrical Substations
  - Process Control System
  - Primary Influent Pipe Lining
  - Primary Clarifiers 1 & 2


## Reliability Improvements




### **UV Disinfection Replacement**











#### **Electrical Substations**









Madison Metropolitan Sewerage District

### **Process Control System**











## **Primary Influent Pipe Lining**











### Rehabilitation Primary Tanks 1&2









#### Recommendation

- Acceptance of the Work for the Nine Springs Liquid Processing Improvements-Phase 1
- Authorize final payment to C.D. Smith Construction, Inc..
- Adopt Resolution2022-01-13-R8

