



Pumping Station 17 Force Main Relief – Phase 2 Construction Project Update through 4/17/2025

View the figure for [stage limits](#).

Stage 1 (City Path)

Work Completed:	1. New bridge constructed, asphalt path placed, and restoration.
Work Progress:	None
Public Access Restrictions:	1. None for City Path. 2. Ice Age Trail restrictions, see Phase A route for link provided.

View the [trail closure map](#) for Stage 1 (City Path).

Stage 1 (Sewer, County Trails Area to Goose Lake / Military Ridge State Trail)

Work Completed:	1. Sewer pipe installed and restoration completed. 2. Emergency pipe section repair #1 occurred in July / August 2024 adjacent to the MRST. 3. Emergency pipe point repair #2 occurred in September 2024 adjacent to the MRST. 4. Temporary restoration occurred in October 2024 due to the emergency repairs.
Work Progress:	1. Emergency pipe point repair #3 is completed adjacent to the MRST. 2. Area will be restored, in May of 2025.
Public Access Restrictions:	1. Trails closed until vegetation is established. 2. Trails openings will be dependent on establishment of vegetation.

View the [trail closure map](#) for Stage 1 (Sewer).

Stage 2 (Sewer, Old PB & USH 18/151 area to Town Lands)

Work Completed:	Sewer pipe installed and restoration completed.
Work Progress:	Monitor restoration.
Public Access Restrictions:	None.

Stage 3 (Sewer, West of Old PB & USH 18/151)

Work Completed:	Sewer pipe installed and preparing site for restoration.
Work Progress:	1. Removal of equipment while preparing site for restoration. 2. Restoration is planned for late May/ early June 2025.
Public Access Restrictions:	1. Shared access off Old PB during construction activities at County Gardens. 2. Ice Age Trail restrictions, see Phase B route for link provided.

View the [trail closure map](#) for Stage 3 (Sewer).