
# Northeast Interceptor (NEI) Waunakee Extension Capacity Improvements Phase 1 Project

Construction Update: 7/16/2025

### **BACKGROUND:**

- MMSD's NEI Waunakee Extension Capacity Improvement Projects will provide additional capacity for the growing areas of Dane, Waunakee and Westport. Phase 1 provides relief and replacement sewers from the Yahara Heights County Park to the south end of the Savannah Village Subdivision.
- Phase 1 Location and Route.



NEI – WE Capacity Improvement Overview



Last Section of Pipe - Kennedy Dr

#### WORK:

- Construction Progress and Location Map
- Current Work:
  - o Interceptor sewer televising and testing (Kennedy Drive)
  - Manhole coatings
  - Project restoration

## - Future Work:

- Switch flow to new pipe
- Abandon old pipe (Kennedy Dr to the north. To the south will remain in service as a relief section with the new pipe)
- Compete restoration
- o Kennedy Drive asphalt paving and opening



Replacing Kennedy Dr. – Placing Base Course. Geogrid placed in wet area to add stabilization.



River Road Permanent Trench Restoration

## **TRAFFIC IMPACTS:**

- **STH 113:** Traffic Restrictions are currently in place:
  - On going NB STH 113 shoulder closures
  - o Daily NB STH 113 outside lane closures from 7am to 4pm (when work requires)
- River Road @ STH 113:
  - o Permanent restoration complete. No future closures planned.
- **Kennedy Drive**: Currently closed with ongoing work. Restoration/paving planned for mid to late August. Pipe is placed but needs to be tested, televised, and prepped to accept wastewater flow.